

CONSTRUCTION SEQUENCE

- PRE-CONSTRUCTION**
- 1) OBTAIN ALL NECESSARY PERMITS PRIOR TO ANY CONSTRUCTION ACTIVITIES.
 - 2) FIELD VERIFY SITE FOR EXISTING UTILITY ABOVE AND BELOW GROUND AND EXISTING CONDITIONS PRIOR TO COMMENCING THE INSTALLATION OF THE SEDIMENT CONTROL PRACTICES.
 - 3) COORDINATE THE TIMING OF ANY IMPACTS TO EXISTING UTILITIES WITHIN THE SITE AND ADJOINING PROPERTIES WITH THE APPROPRIATE REGULATORY AUTHORITIES PRIOR TO COMMENCING WORK.
 - 4) THE CONTRACTOR IS RESPONSIBLE TO ENSURE THAT SEDIMENT-LADEN RUNOFF IS TREATED PRIOR TO BEING DISCHARGED FROM THE SITE AND MAY BE REQUIRED TO PROVIDE ADDITIONAL MEASURES OF SEDIMENT CONTROL BASED UPON THE PERFORMANCE OF EROSION CONTROL MEASURES PROVIDED ON SITE.
 - 5) THE CONTRACTOR MAY ALTER THE TIMING OF THE CONSTRUCTION ACTIVITIES PROVIDED IN THIS CONSTRUCTION SEQUENCE ONLY IF ADEQUATE EROSION AND SEDIMENT CONTROL PRACTICES ARE ALWAYS PROVIDED. SHOULD ANY SUBSTANTIAL DEVIATION NEED TO OCCUR THAT WILL SIGNIFICANTLY ALTER THE DESIGN CONDITIONS OF A SEDIMENT CONTROL MEASURE PROVIDED IN THIS PLAN, THE CONTRACTOR MUST CONTACT THE ENGINEER OF RECORD PRIOR TO COMMENCING WITH THE MODIFICATION.

- CONSTRUCTION ACTIVITIES**
- 6) INSTALL ONE CONSTRUCTION ENTRANCE OFF OF EDUCATION LOOP RD.
 - 7) LOCATE AND MARK THE LIMIT OF DISTURBANCE. IN SOME LOCATION, THE LIMIT OF DISTURBANCE WILL BE DEFINED BY SILT FENCE (DOWNSTREAM LIMITS AND AREAS ADJACENT TO SENSITIVE AREAS). IN OTHER AREAS, THE LIMIT OF DISTURBANCE WILL BE AN UPSTREAM LIMIT OF DISTURBANCE OR A GRADING DAYLIGHT.
 - 8) INSTALL TREE PROTECTION FENCING AS SHOWN ON THE TREE PROTECTION PLANS.
 - 9) INSTALL SEDIMENT FENCING AS SHOWN ON THE PLANS. NOTE THAT SILT FENCE IS NOT TO BE INSTALLED ACROSS ANY POINT OF PROPOSED OR EXISTING CONCENTRATED FLOW (DITCH, PIPE, OR SPILLWAY OUTLETS).
 - 10) CLEAR THE PROJECT AREA WITHIN THE LIMIT OF DISTURBANCE.
 - 11) ROUGH GRADE THE SITE BASED UPON THE SITE PLANS AND ENSURE THAT DRAINAGE IS DIRECTED TO THE SEDIMENT TREATMENT DEVICE.
 - 12) FINE GRADE THE SITE AS NECESSARY TO PROVIDE FINISH GRADE ELEVATIONS AND TO ENSURE PROPER DRAINAGE TO THE STORMWATER COLLECTION SYSTEM AND ESTABLISH APPROPRIATE VEGETATED COVER.
 - 13) AFTER THE SITE IS ADEQUATELY STABILIZED, REMOVE THE SEDIMENT AND EROSION CONTROL DEVICES.

- THROUGHOUT CONSTRUCTION**
- 14) SELF-MONITORING AND APPROPRIATE RECORD KEEPING, AND DOCUMENTATION IS REQUIRED AT LEAST ONCE PER 7 CALENDAR DAYS AND WITHIN 24-HOURS OF A ONE-INCH RAINFALL EVENT IN 24 HOURS. THESE REPORTS, A RAIN GAUGE, AND COPIES OF THE APPROVED PLAN AND PERMIT SHALL REMAIN ON SITE FOR THE DURATION OF CONSTRUCTION.
 - 15) DENUDED AREAS MUST BE STABILIZED BASED UPON THE GROUND STABILIZATION REQUIREMENTS PROVIDED IN THE PLANS. THESE STABILIZATION TIMELINES VARY FOR THE TYPE AND SIZE OF AREA DISTURBED.
 - 16) INSPECT AND MAINTAIN ALL EROSION CONTROL DEVICES EVERY 7 DAYS AND AFTER EACH RAINFALL EVENT. NEEDED REPAIRS SHALL BE MADE IMMEDIATELY. TOP DRESS TEMPORARY SEEDING WITH 50 POUNDS PER ACRE NITROGEN IN MARCH. IF COVER IS NEEDED THROUGH THE FOLLOWING SUMMER, OVERSEED WITH 50 POUNDS PER ACRE OF KOBE LESPEDEZA. MOWING OF GRASSED AREAS SHALL BE ACCOMPLISHED ACCORDING TO THE SEASON. MAXIMUM UNMOWN HEIGHT OF GRASS AT ANY TIME WILL BE 6-INCHES.
 - 17) PERMANENT GRASS SHALL BE INSTALLED FOR AREAS AT FINAL GRADE AND IN SEASON. FERTILIZE, WATER AND RESEED TO ESTABLISH A VIGOROUS STAND OF GRASS.
 - 18) AFTER COMPLETION OF CONSTRUCTION WITHIN ANY PHASE, AND THE PHASE IS PROPERLY STABILIZED, REMOVE ALL ACCUMULATED SEDIMENT FROM THE SEDIMENTATION CONTROL DEVICES AND SPREAD IT EVENLY ACROSS THE SITE. THE SPREADINGS SHALL BE SEEDED AND STABILIZED BASED UPON THE GROUND STABILIZATION SCHEDULE, AND THE TEMPORARY AND PERMANENT SEEDING SCHEDULES.

GENERAL NOTES:

1. THE PROPERTY BOUNDARY, TOPOGRAPHIC, AND UTILITY SURVEY SHOWN ON THESE PLANS WERE PROVIDED BY ESP ASSOCIATES, P.A. LOCATED AT 211 RACINE DRIVE, WILMINGTON, NORTH CAROLINA 28402.
2. THE TOTAL DISTURBANCE FOR THIS PROJECT IS APPROXIMATELY 1.36 ACRES.
3. THE SITE CONTRACTOR SHALL FIELD VERIFY ALL EXISTING UTILITIES ABOVE AND BELOW GROUND BEFORE COMMENCING CONSTRUCTION.
4. THE SITE CONTRACTOR IS RESPONSIBLE FOR DISPOSAL OF ALL WASTE MATERIALS GENERATED THROUGH DEMOLITION AND GRUBBING ACTIVITIES SHOWN ON THESE PLANS.
5. THE CONTRACTOR IS RESPONSIBLE TO ENSURE THAT SEDIMENT-LADEN RUNOFF IS TREATED PRIOR TO BEING DISCHARGED FROM THE SITE AND MAY BE REQUIRED TO PROVIDE ADDITIONAL MEASURES OF SEDIMENT CONTROL BASED UPON THE PERFORMANCE OF EROSION CONTROL MEASURES PROVIDED ON SITE.
6. DENUDED AREAS MUST BE STABILIZED BASED UPON THE GROUND STABILIZATION REQUIREMENTS PROVIDED ON THE APPROVED EROSION CONTROL DRAWINGS. THIS INCLUDES SLOPES, SWALES, CHANNELS, AND STOCKPILES.
7. MATERIAL AND SOIL STAGING/STOCKPILING AREAS SHALL BE LOCATED WITHIN THE LIMIT OF DISTURBANCE, SURROUNDED BY SILT FENCE, AND STABILIZED AS REQUIRED BY THE STABILIZATION REQUIREMENTS AND SEEDING SCHEDULES.
8. EXCELSIOR MATTING AND SEEDING SHALL BE USED ON SLOPES STEEPER THAN 2:1 AND IN ANY REGRADED DITCHES AS PART OF THE APPROVED EROSION CONTROL PLAN. EXCELSIOR MATTING SHALL BE USED TO STABILIZE ANY NEW OR DISTURBED PERMANENT DITCH SECTIONS.
9. ALL TREES THAT ARE TO BE PROTECTED WITHIN DISTURBED AREAS SHALL BE WRAPPED IN TREE-PROTECTION FENCING PER THE NEW HANOVER COUNTY DEVELOPMENT ORDINANCES.
10. ALL STORM DRAIN SYSTEM COMPONENTS ARE DESIGNED TO PROVIDE POSITIVE DRAINAGE.
11. ALL DRAINAGE FROM IMPERVIOUS SURFACES SHALL BE DIRECTED TO THE STORMWATER COLLECTION SYSTEMS FOR THE STORMWATER CONTROL MEASURE (SCM).
12. STORMWATER PUMPS ARE TO BE PROVIDED OR TO BE READILY AVAILABLE IN CASE OF EMERGENCY DRAINING OF THE STORMWATER POND.
13. RUNOFF FROM PROJECT DRAINS TO POND #1 UNDER NCDEQ PERMIT #SW8990923 AND DRAINS TO THE PRINCE GEORGE CREEK (ID:18-74-53) CLASSIFIED AS "CJW".
14. EVERY SCM IMPACTED BY SEDIMENTATION AND EROSION CONTROL DURING THE CONSTRUCTION PHASE SHALL BE CLEANED OUT AND CONVERTED TO ITS APPROPRIATE DESIGN STATE.

UTILITY MATERIAL SPECIFICATIONS

1. WATER AND SEWER UTILITIES MATERIALS AND INSTALLATION SHALL BE PER THE CURRENT CAPE FEAR PUBLIC UTILITY AUTHORITY DESIGN MANUAL AND STANDARD SPECIFICATIONS PROVIDED ONLINE ON THEIR WEB PAGE.

GRASS TYPE	AMOUNT/ 1000 SF.	TIME OF SEEDING	INITIAL	FERTILIZATION/1000 SF. MAINTENANCE		
RYE GRASS	1-2 LBS.	NOV. THRU JAN.	25 LBS. 10-10-10	NA	NA	NA
BROWNTOP MILLET	1-2 LBS.	JUNE THRU AUG.	25 LBS. 10-10-10	NA	NA	NA

TEMPORARY SEEDING SCHEDULE

GRASS TYPE	AMOUNT/ 1000 SF.	TIME OF SEEDING	INITIAL	FERTILIZATION/1000 SF. MAINTENANCE		
BERMUDA, COMMON	1-2 LBS.	APR. THRU JUNE	25 LBS. 10-10-10	MARCH - APRIL 12 LBS. 10-10-10	EACH 4-8 WEEKS 1-2 LBS. N.	AUG. - SEPT. 12 LBS. 10-10-10
FESCUE, TALL (KENTUCKY 31)	5-7 LBS.	SEPT. THRU OCT. FEB. THRU OCT.	25 LBS. 10-10-10	FEB. - MARCH 12 LBS. 10-10-10	MAY & DEC. 1/2 TO 1 LB. N.	SEPT. - OCT. 12 LBS. 10-10-10
SERICEA LESPEDEZA (SLOPES)	1-2 LBS.	MARCH THRU APR.	25 LBS. 10-10-10	FEB. - MARCH	1/2 TO 1 LB. N.	NA


PERMANENT SEEDING SCHEDULE

GROUND STABILIZATION NOTES

LANDSCAPE NOTES

1. ALL LANDSCAPE MATERIAL MUST BE INSTALLED PRIOR TO FINAL BUILDING INSPECTION.
2. TREES AND SHRUBS SHALL MEET THE QUALITY AND SIZE STANDARDS AS DESCRIBED IN THE MOST RECENT EDITION OF THE AMERICAN STANDARD FOR NURSERY STOCK (ANSI Z60.1).
3. ALL PLANTS MUST BE HEALTHY, VIGOROUS MATERIAL, FREE OF PESTS AND DISEASE.
4. ALL PLANTS TO BE CONTAINER GROWN OR BALLED AND BURLAPPED AS SPECIFIED IN THE PROVIDED PLANT LIST.
5. ALL TREES MUST HAVE A STRAIGHT TRUNK, BE FULL-HEADED, AND MEET ALL REQUIREMENTS SPECIFIED.
6. ALL PLANTS ARE SUBJECT TO THE APPROVAL OF THE LANDSCAPE ARCHITECT BEFORE, DURING, AND FOLLOWING INSTALLATION. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE LOCATION AND/OR RELOCATION OF EXISTING UTILITIES IN COORDINATION WITH THE APPROPRIATE UTILITY AGENCY OR COMPANY.
7. THE CONTRACTOR SHALL COMPLETELY WARRANTY ALL PLANTED MATERIAL FOR A PERIOD OF (1) YEAR BEGINNING ON THE DATE OF SUBSTANTIAL COMPLETION. THE CONTRACTOR SHALL PROMPTLY MAKE ALL REPLACEMENTS BEFORE OR AT THE END OF THE WARRANTY PERIOD.
8. ANY PLANT MATERIAL WHICH DIES, TURNS BROWN, OR DEFOOLIATES PRIOR TO SUBSTANTIAL COMPLETION OF THE WORK, SHALL BE PROMPTLY REMOVED FROM THE SITE AND REPLACED WITH MATERIAL OF THE SAME SPECIES, QUANTITY, AND SIZE MEETING ALL PLANT SCHEDULE SPECIFICATIONS.
9. CONTRACTOR SHALL NOT SUBSTITUTE FOR ANY OF THE PLANT MATERIAL THAT IS SPECIFIED WITHOUT PRIOR APPROVAL OF THE LANDSCAPE ARCHITECT.
10. VERIFICATION OF TOTAL QUANTITIES AS SHOWN IN THE PLANT LIST SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR.
11. MULCH UNDER ALL PROPOSED TREES AND SHRUBS WITH SHREDDED HARDWOOD AT A 3"-4" DEPTH OR APPROVED EQUAL.
12. PLANT SIZES INDICATED SPECIFY MINIMUM ALLOWABLE SIZES AT PLANTING. WHERE CONTAINER AND HT. SIZES ARE INDICATED FOR A SINGLE SPECIES, BOTH SIZE REQUIREMENTS MUST BE MET.
13. THERE SHALL BE AT LEAST A 3 FT. SEPARATION BETWEEN LANDSCAPED AREAS AND PARKING AREAS TO ALLOW VEHICLE OVERHANG WHEN PARKING BLOCKS ARE NOT USED.
14. ALL PLANTINGS USED TO SCREEN THE DRIVES AND PARKING AREAS FROM ADJOINING ROADWAYS WILL NEED TO BE A MINIMUM OF 24" HIGH AT TIME OF PLANTING.
15. ALL OTHER AREAS NOT BEING MULCHED TO BE SEEDD PER SEEDING SCHEDULE INCLUDED AS PART OF THE S&E PLANS.
16. THE OWNERS OF THE PROPERTY AND THEIR AGENTS, HEIRS, OR ASSIGNS SHALL BE RESPONSIBLE FOR THE INSTALLATION, PRESERVATION AND MAINTENANCE OF ALL PLANTING AND PHYSICAL FEATURES SHOWN ON THIS PLAN. THE OWNERS SHALL BE RESPONSIBLE FOR ANNUAL MAINTENANCE OF THE VEGETATION TO INCLUDE BUT NOT BE LIMITED TO:

- A. **FERTILIZATION**
TREES SHRUBS AND GRASSED AREAS
BROADCAST A SLOW RELEASE FERTILIZER OVER THE MULCHED BEDS AT THE RECOMMENDED RATES AS SHOWN ON THE BAGS, ONCE MID-FEBRUARY AND ONCE MID-SEPTEMBER. THOROUGH WATERING IS REQUIRED UPON COMPLETION.
- B. **PRUNING WITHIN LIMITS**
PRUNING WHEN NECESSARY, WILL BE DONE TO MAINTAIN THEIR NORMAL GROWTH PATTERN AND TO REMOVE DEAD OR DISEASED PLANT MATERIAL. THERE SHALL BE NO TOPPING OF TREES.
- C. **PEST CONTROL (OPTIONAL)**
WEED CONTROL TO BE PROVIDED EARLY FEBRUARY, APRIL, JUNE, AUGUST AND OCTOBER IN THE SHRUB/TREE BEDS AND IN THE LAWN AREAS. INSECT DAMAGE SHALL BE TREATED WHEN NECESSARY TO PREVENT DAMAGE TO VEGETATION.
- D. **MULCHING**
ALL AREAS AROUND THE BUILDING FOUNDATION AND SHRUB/TREE BEDS SHALL BE RE-MULCHED SO THAT THEY CONTAIN A MIN. DEPTH OF TWO INCHES AND A MAXIMUM DEPTH OF THREE INCHES. MULCH USED SHALL EQUAL WHICH WAS SUPPLIED DURING THE INSTALLATION OF THE PLANTS.
- E. **MOWING**
MOWING SHALL BE DONE AS NECESSARY TO KEEP GRASS AT THE APPROPRIATE HEIGHT TO INSURE A HEALTHY GROWTH PATTERN.
- F. **PROTECTION OF ROOT ZONES**
TREE/SHRUB ROOT ZONES SHOULD BE PROTECTED FROM FUTURE CONSTRUCTION AND EQUIPMENT AS MUCH AS POSSIBLE TO AVOID DAMAGE OR COMPACTION TO THE ROOT AREAS.
- G. **WATERING SCHEDULE FOR IRRIGATION SYSTEM**
MAINTENANCE SHALL INCLUDE A THOROUGH INITIAL WATERING WITH WEEKLY WATERINGS THEREAFTER FOR THE FIRST 30 DAYS. WATERINGS THEREAFTER BE ON AN AS NEEDED SCHEDULE PER LOCAL CONDITIONS.
- H. **STAKE AT WIRE REMOVAL**
AT THE END OF THE FIRST YEAR ALL PLANT STAKING AND GUYING SYSTEMS SHALL BE REMOVED.
- I. **PROTECTED TREE REGULATION**
PRIOR TO ANY CLEARING, GRADING OR CONSTRUCTION ACTIVITY, TREE PROTECTION FENCING WILL BE INSTALLED AROUND PROTECTED TREES OR GROVES OF TREES AND NO CONSTRUCTION WORKERS, TOOLS, MATERIALS OR VEHICLES ARE PERMITTED WITHIN THE TREE PROTECTION FENCING.



NRCS SOILS MAP
NTS

UTILITY SEPARATION NOTES:

- 1) THE CONTRACTOR IS SPECIFICALLY CAUTIONED THAT THE LOCATION AND/OR ELEVATION OF EXISTING UTILITIES AS SHOWN ON THESE PLANS ARE BASED ON RECORDS FROM THE UTILITY COMPANY AND, WHERE POSSIBLE MEASUREMENTS TAKEN IN THE FIELD. THE INFORMATION IS NOT TO BE RELIED ON AS BEING EXACT OR COMPLETE. IT SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR TO VERIFY LOCATION OF ALL EXISTING UTILITIES. ANY CONFLICTS SHALL BE BROUGHT TO THE OWNER'S AND ENGINEER'S ATTENTION IMMEDIATELY.

- 15A NCAC 18C .0904: PIPE LAYING
(AMENDED EFFECTIVE JULY 1, 2019)
- (A) TRENCHING, PIPE LAYING, AND BACKFILLING SHALL BE ACCOMPLISHED IN A MANNER TO PREVENT DAMAGE TO AND MISALIGNMENT OF THE PIPE. WATER MAINS SHALL BE BURIED TO A DEPTH BELOW THE FROST LINE OR TO A DEPTH SUFFICIENT TO PROVIDE A MINIMUM OF 30 INCHES COVER, WHICHEVER IS GREATER. IN CASES WHERE IT IS IMPRACTICABLE TO PROVIDE 30 INCHES OF COVER TAKING INTO CONSIDERATION FEASIBILITY AND COST, A DEVIATION MAY BE APPROVED ON A CASE-BY-CASE BASIS, IF SUPPORTED BY DATA FROM THE DESIGN ENGINEER INCLUDING CONSIDERATION OF PIPE MATERIAL, COVER MATERIAL, LAND COVER, LAND USE, LAND SLOPE, THE DEPTH OF THE FROST LINE, AND THE LOCATION OF OTHER UTILITIES.
 - (B) TO ALLOW FOR CONSTRUCTION AND REPAIR, A MINIMUM DISTANCE OF 12 INCHES SHALL BE MAINTAINED BETWEEN THE OUTSIDE OF THE WATER MAIN AND THE OUTSIDE OF OTHER UTILITIES

- 15A NCAC 18C .0906: RELATION OF WATER MAINS TO NON-POTABLE WATER LINES
(AMENDED EFFECTIVE JULY 1, 2019)
- (A) FOR THE PURPOSES OF THIS RULE, SEWER SHALL MEAN ANY EXISTING OR PROPOSED GRAVITY OR FORCE MAIN USED TO CONVEY SANITARY OR INDUSTRIAL PROCESS WASTE.
 - (B) LATERAL SEPARATION OF SEWERS AND WATER MAINS. WATER MAINS SHALL BE LAID AT LEAST 10 FEET LATERALLY FROM EXISTING OR PROPOSED SEWERS, UNLESS LOCAL CONDITIONS OR BARRIERS PREVENT A 10-FOOT LATERAL SEPARATION, IN WHICH CASE:
 - (1) THE WATER MAIN SHALL BE LAID IN A SEPARATE TRENCH, WITH THE ELEVATION OF THE BOTTOM OF THE WATER MAIN AT LEAST 18 INCHES ABOVE THE TOP OF THE SEWER; OR
 - (2) THE WATER MAIN SHALL BE LAID IN THE SAME TRENCH AS THE SEWER, WITH THE WATER MAIN LOCATED AT ONE SIDE ON A BENCH OF UNDISTURBED EARTH AND WITH THE ELEVATION OF THE BOTTOM OF THE WATER MAIN AT LEAST 18 INCHES ABOVE THE TOP OF THE SEWER.
 - (C) CROSSINGS. A WATER MAIN THAT CROSSES A SEWER SHALL BE LAID A MINIMUM VERTICAL DISTANCE OF 18 INCHES FROM THE OUTSIDE OF THE WATER MAIN AND THE OUTSIDE OF THE SEWER, EITHER ABOVE OR BELOW THE SEWER, WITH PREFERENCE TO THE WATER MAIN LOCATED ABOVE THE SEWER. ONE FULL LENGTH OF WATER PIPE SHALL BE LOCATED SO THAT BOTH JOINTS WILL BE AS FAR FROM THE SEWER AS POSSIBLE.
 - (D) WATER MAINS AND STORM SEWER PIPES. PIPES CARRYING STORM DRAINAGE SHALL BE SEPARATED FROM WATER LINES IN ACCORDANCE WITH RULE .0904 OF THIS SECTION.
 - (E) WATER MAINS AND RECLAIMED WATER DISTRIBUTION LINES. WATER LINES SHALL BE LOCATED AT LEAST 10 FEET HORIZONTALLY FROM OR AT LEAST 18 INCHES ABOVE WATER PIPES CARRYING TREATED AND DISINFECTED WASTEWATER IN RECLAIMED WATER DISTRIBUTION LINES. CROSSINGS SHALL BE MADE IN ACCORDANCE WITH PARAGRAPH (C) OF THIS RULE.

ISSUED FOR AGENCY REVIEW ONLY

NOT RELEASED FOR CONSTRUCTION

BEFORE YOU DIG, CALL



Cape Fear Community
College
Lineman Facility

4500 Blue Clay Road
Castle Hayne, NC 28429

Project No: 20-21668-01

Schematic Design/ Design
Development
20 November, 2020


Revisions:

General Notes

C1.0

of

© 2020 Sawyer Sherwood & Associate - All Rights Reserved



**S A W Y E R
SHERWOOD
& ASSOCIATE
ARCHITECTURE**

124 Market St. Wilmington, NC 28401
910 762-0892 s2a3.com



WD JONES ENGINEERING, PLLC
Structural Engineering Services
100 B Old Hawthood Road, Unit 24, Wilmington, NC 28403
Office: (910) 523-5381 Email: office@wdjonesengineering.com

CHEATHAM AND ASSOCIATES, P.A.
CONSULTING ENGINEERS
3412 ENTERPRISE DRIVE
WILMINGTON, NORTH CAROLINA 28405
PHONE: (910) 452-4210
FAX: (910) 452-4211
OFFICE@CHEATHAMPA.COM
WWW.CHEATHAMPA.COM
NC LICENSE# C-1073

GROUND STABILIZATION AND MATERIALS HANDLING PRACTICES FOR COMPLIANCE WITH THE NCG01 CONSTRUCTION GENERAL PERMIT

Implementing the details and specifications on this plan sheet will result in the construction activity being considered compliant with the Ground Stabilization and Materials Handling sections of the NCG01 Construction General Permit (Sections E and F, respectively). The permittee shall comply with the Erosion and Sediment Control plan approved by the delegated authority having jurisdiction. All details and specifications shown on this sheet may not apply depending on site conditions and the delegated authority having jurisdiction.

SECTION E: GROUND STABILIZATION

Required Ground Stabilization Timeframes		
Site Area Description	Stabilize within this many calendar days after ceasing land disturbance	Timeframe variations
(a) Perimeter dikes, swales, ditches, and perimeter slopes	7	None
(b) High Quality Water (HQW) Zones	7	None
(c) Slopes steeper than 3:1	7	If slopes are 10' or less in length and are not steeper than 2:1, 14 days are allowed
(d) Slopes 3:1 to 4:1	14	-7 days for slopes greater than 50' in length and with slopes steeper than 4:1 -7 days for perimeter dikes, swales, ditches, perimeter slopes and HQW Zones -10 days for Falls Lake Watershed
(e) Areas with slopes flatter than 4:1	14	-7 days for perimeter dikes, swales, ditches, perimeter slopes and HQW Zones -10 days for Falls Lake Watershed unless there is zero slope

Note: After the permanent cessation of construction activities, any areas with temporary ground stabilization shall be converted to permanent ground stabilization as soon as practicable but in no case longer than 90 calendar days after the last land disturbing activity. Temporary ground stabilization shall be maintained in a manner to render the surface stable against accelerated erosion until permanent ground stabilization is achieved.

GROUND STABILIZATION SPECIFICATION

Stabilize the ground sufficiently so that rain will not dislodge the soil. Use one of the techniques in the table below:

Temporary Stabilization	Permanent Stabilization
<ul style="list-style-type: none">• Temporary grass seed covered with straw or other mulches and tackifiers• Hydroseeding• Rolled erosion control products with or without temporary grass seed• Appropriately applied straw or other mulch• Plastic sheeting	<ul style="list-style-type: none">• Permanent grass seed covered with straw or other mulches and tackifiers• Geotextile fabrics such as permanent soil reinforcement matting• Hydroseeding• Shrubs or other permanent plantings covered with mulch• Uniform and evenly distributed ground cover sufficient to restrain erosion• Structural methods such as concrete, asphalt or retaining walls• Rolled erosion control products with grass seed

POLYACRYLAMIDES (PAMS) AND FLOCCULANTS

1. Select flocculants that are appropriate for the soils being exposed during construction, selecting from the *NC DWR List of Approved PAMS/Flocculants*.
2. Apply flocculants at or before the inlets to Erosion and Sediment Control Measures.
3. Apply flocculants at the concentrations specified in the *NC DWR List of Approved PAMS/Flocculants* and in accordance with the manufacturer's instructions.
4. Provide ponding area for containment of treated Stormwater before discharging offsite.
5. Store flocculants in leak-proof containers that are kept under storm-resistant cover or surrounded by secondary containment structures.

EQUIPMENT AND VEHICLE MAINTENANCE

1. Maintain vehicles and equipment to prevent discharge of fluids.
2. Provide drip pans under any stored equipment.
3. Identify leaks and repair as soon as feasible, or remove leaking equipment from the project.
4. Collect all spent fluids, store in separate containers and properly dispose as hazardous waste (recycle when possible).
5. Remove leaking vehicles and construction equipment from service until the problem has been corrected.
6. Bring used fuels, lubricants, coolants, hydraulic fluids and other petroleum products to a recycling or disposal center that handles these materials.

LITTER, BUILDING MATERIAL AND LAND CLEARING WASTE

1. Never bury or burn waste. Place litter and debris in approved waste containers.
2. Provide a sufficient number and size of waste containers (e.g dumpster, trash receptacle) on site to contain construction and domestic wastes.
3. Locate waste containers at least 50 feet away from storm drain inlets and surface waters unless no other alternatives are reasonably available.
4. Locate waste containers on areas that do not receive substantial amounts of runoff from upland areas and does not drain directly to a storm drain, stream or wetland.
5. Cover waste containers at the end of each workday and before storm events or provide secondary containment. Repair or replace damaged waste containers.
6. Anchor all lightweight items in waste containers during times of high winds.
7. Empty waste containers as needed to prevent overflow. Clean up immediately if containers overflow.
8. Dispose waste off-site at an approved disposal facility.
9. On business days, clean up and dispose of waste in designated waste containers.

PAINT AND OTHER LIQUID WASTE


1. Do not dump paint and other liquid waste into storm drains, streams or wetlands.
2. Locate paint washouts at least 50 feet away from storm drain inlets and surface waters unless no other alternatives are reasonably available.
3. Contain liquid wastes in a controlled area.
4. Containment must be labeled, sized and placed appropriately for the needs of site.
5. Prevent the discharge of soaps, solvents, detergents and other liquid wastes from construction sites.

PORTABLE TOILETS

1. Install portable toilets on level ground, at least 50 feet away from storm drains, streams or wetlands unless there is no alternative reasonably available. If 50 foot offset is not attainable, provide relocation of portable toilet behind silt fence or place on a gravel pad and surround with sand bags.
2. Provide staking or anchoring of portable toilets during periods of high winds or in high foot traffic areas.
3. Monitor portable toilets for leaking and properly dispose of any leaked material. Utilize a licensed sanitary waste hauler to remove leaking portable toilets and replace with properly operating unit.

EARTHEN STOCKPILE MANAGEMENT

1. Show stockpile locations on plans. Locate earthen-material stockpile areas at least 50 feet away from storm drain inlets, sediment basins, perimeter sediment controls and surface waters unless it can be shown no other alternatives are reasonably available.
2. Protect stockpile with silt fence installed along toe of slope with a minimum offset of five feet from the toe of stockpile.
3. Provide stable stone access point when feasible.
4. Stabilize stockpile within the timeframes provided on this sheet and in accordance with the approved plan and any additional requirements. Soil stabilization is defined as vegetative, physical or chemical coverage techniques that will restrain accelerated erosion on disturbed soils for temporary or permanent control needs.



CONCRETE WASHOUTS

1. Do not discharge concrete or cement slurry from the site.
2. Dispose of, or recycle settled, hardened concrete residue in accordance with local and state solid waste regulations and at an approved facility.
3. Manage washout from mortar mixers in accordance with the above item and in addition place the mixer and associated materials on impervious barrier and within lot perimeter silt fence.
4. Install temporary concrete washouts per local requirements, where applicable. If an alternate method or product is to be used, contact your approval authority for review and approval. If local standard details are not available, use one of the two types of temporary concrete washouts provided on this detail.
5. Do not use concrete washouts for dewatering or storing defective curb or sidewalk sections. Stormwater accumulated within the washout may not be pumped into or discharged to the storm drain system or receiving surface waters. Liquid waste must be pumped out and removed from project.
6. Locate washouts at least 50 feet from storm drain inlets and surface waters unless it can be shown that no other alternatives are reasonably available. At a minimum, install protection of storm drain inlet(s) closest to the washout which could receive spills or overflow.
7. Locate washouts in an easily accessible area, on level ground and install a stone entrance pad in front of the washout. Additional controls may be required by the approving authority.
8. Install at least one sign directing concrete trucks to the washout within the project limits. Post signage on the washout itself to identify this location.
9. Remove leavings from the washout when at approximately 75% capacity to limit overflow events. Replace the tarp, sand bags or other temporary structural components when no longer functional. When utilizing alternative or proprietary products, follow manufacturer's instructions.
10. At the completion of the concrete work, remove remaining leavings and dispose of in an approved disposal facility. Fill pit, if applicable, and stabilize any disturbance caused by removal of washout.

HERBICIDES, PESTICIDES AND RODENTICIDES

1. Store and apply herbicides, pesticides and rodenticides in accordance with label restrictions.
2. Store herbicides, pesticides and rodenticides in their original containers with the label, which lists directions for use, ingredients and first aid steps in case of accidental poisoning.
3. Do not store herbicides, pesticides and rodenticides in areas where flooding is possible or where they may spill or leak into wells, stormwater drains, ground water or surface water. If a spill occurs, clean area immediately.
4. Do not stockpile these materials onsite.

HAZARDOUS AND TOXIC WASTE

1. Create designated hazardous waste collection areas on-site.
2. Place hazardous waste containers under cover or in secondary containment.
3. Do not store hazardous chemicals, drums or bagged materials directly on the ground.

NCG01 GROUND STABILIZATION AND MATERIALS HANDLING

EFFECTIVE: 04/01/19

ISSUED FOR AGENCY REVIEW ONLY

NOT RELEASED FOR CONSTRUCTION

BEFORE YOU DIG, CALL

North Carolina 811
www.nc811.org

Cape Fear Community College
Lineman Facility

4500 Blue Clay Road
Castle Hayne, NC 28429

Project No: 20-21668-01

Schematic Design/ Design
Development
20 November, 2020

Revisions:

General Notes

C1.1

of

© 2020 Sawyer Sherwood & Associate - All Rights Reserved

PART III

SELF-INSPECTION, RECORDKEEPING AND REPORTING

SECTION B: RECORDKEEPING

The approved E&SC plan as well as any approved deviation shall be kept on the site. The approved E&SC plan must be kept up-to-date throughout the coverage under this permit. The following items pertaining to

Item to Document	Documentation Requirements
(a) Each E&SC Measure has been installed and does not significantly deviate from the locations, dimensions and relative elevations shown on the approved E&SC Plan.	Initial and date each E&SC Measure on a copy of the approved E&SC Plan or complete, date and sign an inspection report that lists each E&SC Measure shown on the approved E&SC Plan. This documentation is required upon the initial installation of the E&SC Measures or if the E&SC Measures are modified after initial installation.
(b) A phase of grading has been completed.	Initial and date a copy of the approved E&SC Plan or complete, date and sign an inspection report to indicate completion of the construction phase.
(c) Ground cover is located and installed in accordance with the approved E&SC Plan.	Initial and date a copy of the approved E&SC Plan or complete, date and sign an inspection report to indicate compliance with approved ground cover specifications.
(d) The maintenance and repair requirements for all E&SC Measures have been performed.	Complete, date and sign an inspection report.
(e) Corrective actions have been taken to E&SC Measures.	Initial and date a copy of the approved E&SC Plan or complete, date and sign an inspection report to indicate the completion of the corrective action.

2. Additional Documentation

(a) This general permit as well as the certificate of coverage, after it is received.

- ### PART III
- ### SELF-INSPECTION, RECORDKEEPING AND REPORTING

1. Occurrences that must be reported

(a) Visible sediment deposition in a stream or wetland.

- | Occurrence | Reporting Timeframes (After Discovery) and Other Requirements |
|--|--|
| (a) Visible sediment deposition in a stream or wetland | <ul style="list-style-type: none"> • Within 24 hours, an oral or electronic notification. • Within 7 calendar days, a report that contains a description of the sediment and actions taken to address the cause of the deposition. Division staff may waive the requirement for a written report on a case-by-case basis. • If the stream is named on the NC 303(d) list as impaired for sediment-related causes, the permittee may be required to perform additional monitoring, inspections or apply more stringent practices if staff determine that additional requirements are needed to assure compliance with the federal or state impaired-waters conditions. |
| (b) Oil spills and release of hazardous substances per Item 1(b)-(c) above | <ul style="list-style-type: none"> • Within 24 hours, an oral or electronic notification. The notification shall include information about the date, time, nature, volume and location of the spill or release. |
| (c) Anticipated bypasses [40 CFR 122.41(m)(3)] | <ul style="list-style-type: none"> • A report at least ten days before the date of the bypass, if possible. The report shall include an evaluation of the anticipated quality and effect of the bypass. |
| (d) Unanticipated bypasses [40 CFR 122.41(m)(3)] | <ul style="list-style-type: none"> • Within 24 hours, an oral or electronic notification. • Within 7 calendar days, a report that includes an evaluation of the quality and effect of the bypass. |
| (e) Noncompliance with the conditions of this permit that may endanger health or the environment [40 CFR 122.41(l)(7)] | <ul style="list-style-type: none"> • Within 24 hours, an oral or electronic notification. • Within 7 calendar days, a report that contains a description of the noncompliance, and its causes; the period of noncompliance, including exact dates and times, and if the noncompliance has not been corrected, the anticipated time noncompliance is expected to continue; and steps taken or planned to reduce, eliminate, and prevent recurrence of the noncompliance. [40 CFR 122.41(l)(6)]. • Division staff may waive the requirement for a written report on a case-by-case basis. |

NOT RELEASED FOR CONSTRUCTION

North Carolina 811
www.nc811.org

4500 Blue Clay Road
Castle Hayne, NC 28429

Project No: 20-21668-01

Schematic Design/ Design
Development
20 November, 2020

Revisions:

General Notes


C1.2

of

© 2020 Sawyer Sherwood & Associate - All Rights Reserved



CFCC CAMPUS MAP—N.T.S.



**S A W Y E R
S H E R W O O D
& A S S O C I A T E
A R C H I T E C T U R E**

124 Market St, Wilmington, NC 28401
910 762-0892 s2a3.com

Coastal Land Design, PLLC
Civil Engineering / Landscape Architecture
Land Planning / Construction Management
NCBELD Firm License No. P-0366
P.O. Box 1175 Wilmington, NC 28402 www.cldesign.com Phone: 910-254-6933 Fax: 910-254-6932

WD JONES ENGINEERING, PLLC
Structural Engineering Services
100 B Old Eastwood Road, Unit 24, Wilmington, NC 28403
Office: (910) 325-5381 Email: office@wdjonesengineering.com

**CHEATHAM AND ASSOCIATES, P.A.
CONSULTING ENGINEERS**
3412 ENTERPRISE DRIVE
WILMINGTON, NORTH CAROLINA 28405
PHONE: (910) 452-4210
FAX: (910) 452-4211
OFFICE@CHEATHAMPA.COM
WWW.CHEATHAMPA.COM
NC LICENSE# C-1073

**Cape Fear Community
College
Lineman Facility**

4500 Blue Clay Road
Castle Hayne, NC 28429

Project No: 20-21668-01

Schematic Design/ Design
Development
20 November, 2020

Revisions:

Existing
Conditions &
Demo Plan


C2.0

Of ##
© 2020 Sawyer Sherwood & Associate - All Rights Reserved


ISSUED FOR AGENCY REVIEW ONLY

NOT RELEASED FOR CONSTRUCTION

BEFORE YOU DIG, CALL
North Carolina 811
www.nc811.org



SITE CONTEXT MAP
SCALE: 1" = 60'



SITE PLAN

SITE DATA

PARCEL ID: R02600-004-005-000
DEED BOOK/PAGE: BK005403 PG002053
ADDRESS: 4500 BLUE CLAY RD.
EDUCATION LOOP RD.

CURRENT OWNER: CAPE FEAR COMMUNITY COLLEGE
411 N. FRONT ST.
WILMINGTON, NC 28401

MUNICIPALITY: NHC
ZONING: O&I
CURRENT USE: UNUSED
PROPOSED USE: 821-SCHOOL LINEMAN TRAINING
TOTAL AREA: 2.08 ACRES
WETLANDS: NONE
SOILS: Stallings fine
Murville fine (SEE MAP SHEET G-01)
FLOOD DATA: ZONE X-PANEL # 3720323000K
eff. 8/28/2018

DEVELOPMENT DATA

O&I SETBACKS:

	ALLOWED	PROP.
FRONT SETBACK:	25'	x
SIDE SETBACK:	NOT REQ'D	SEE BELOW
REAR SETBACK:	NOT REQ'D	SEE BELOW

3.1.3 C. NO INTERIOR SIDE OR REAR SETBACKS ARE REQ'D FOR NON-RESIDENTIAL STRUCTURES FROM LOT LINES SHARED WITH ADJUTING NON-RESIDENTIAL USES WHERE THE STRUCTURE AND THE ADJUTING USE ARE LOCATED WITHIN THE B-1, B-2, O&I, AC, I-1, and I-2 DISTRICTS.

MIN. LOT AREA	15,000 SF MIN.
MIN. LOT WIDTH	90 LF
MAX COVERAGE	50% 9.2%
MAX HEIGHT	52' 20'

BUILDING TYPE:

REQUIRED PARKING:
VOCATIONAL / TRADE SCHOOL 3 SPACES/1,000 SF GFA

PROPOSED PARKING: 39 SPACES (INCL 2 HC)

PROP. WATER & SEWER NEEDS:

IMPERVIOUS DATA

IMPERVIOUS AREA	EXISTING	PROPOSED
ON-SITE BUILDINGS	= NONE	= 3,040 SF
ON-SITE STREETS	= NONE	= NONE
ON-SITE PARKING (GRAVEL)	= NONE	= 20,964 SF
ON-SITE PARKING (PAVED)	= NONE	= 441 SF
ON-SITE SIDEWALK (CONCRETE)	= NONE	= 335 SF
ON-SITE D/W APRON	= NONE	= 1,244 SF
ON-SITE C&G	= 130 SF	= 71 SF
ON-SITE SIDEWALK (REMOVED)	= 215 SF	= -
ON-SITE C&G (REMOVED)	= 130 SF	= -
FUTURE ON-SITE	= NONE	= NONE
OFF-SITE	= NONE	= NONE
EXISTING BUA TO REMAIN	N/A	N/A
TOTAL	= 345 SF 0.003%	= 26,095 SF 28.8%

STORMWATER NOTE:


CAPE FEAR COMMUNITY COLLEGE IS UNDER AN EXISTING NCDEQ PERMIT (SW8 990923). THE EXISTING PERMIT DELINEATES THE PROPOSED PROJECT SITE TO POND #1 WITH A FUTURE IMPERVIOUS ALLOCATION OF 1,103,083 SF.

ISSUED FOR AGENCY REVIEW ONLY

NOT RELEASED FOR CONSTRUCTION

BEFORE YOU DIG, CALL

North Carolina 811
www.nc811.org



**SAWYER
SHERWOOD
& ASSOCIATE
ARCHITECTURE**

124 Market St, Wilmington, NC 28401
910.762.0892 s2a3.com

Coastal Land Design, PLLC
Civil Engineering / Landscape Architecture
Land Planning / Construction Management
NCBELS Firm License No. P-0369
P.O. Box 1172 Wilmington, NC 28402 Phone: 910.254.6933 Fax: 910.254.6932

WD JONES ENGINEERING, PLLC
Structural Engineering Services

100 B Old Eastwood Road, Unit 24, Wilmington, NC 28403
Office: (910) 323-5381 Email: office@wdjonesengineering.com

CHEATHAM AND ASSOCIATES, P.A.
CONSULTING ENGINEERS
3412 ENTERPRISE DRIVE
WILMINGTON, NORTH CAROLINA 28405
PHONE: (910) 452-4210
FAX: (910) 452-4211
OFFICE@CHEATHAMPA.COM
WWW.CHEATHAMPA.COM
NC LICENSE# C-1073

**Cape Fear Community
College
Lineman Facility**

4500 Blue Clay Road
Castle Hayne, NC 28429

Project No: 20-21668-01

Schematic Design/ Design
Development
20 November, 2020


Revisions:

Site Plan

C3.0


Of

© 2020 Sawyer Sherwood & Associate - All Rights Reserved



GRADING PLAN

- EXISTING TOPO MIN.
- EXISTING TOPO MAJ.
- 35--- PROP. TOPO MIN
- 36--- PROP. TOPO MAJ.



ISSUED FOR AGENCY REVIEW ONLY

NOT RELEASED FOR CONSTRUCTION

BEFORE YOU DIG, CALL

North Carolina 811
www.nc811.org

**Cape Fear Community College
Lineman Facility**

4500 Blue Clay Road
Castle Hayne, NC 28429

Project No: 20-21668-01

Schematic Design/ Design
Development
20 November, 2020

Revisions:

**Grading &
Drainage Plan**

C4.0

Of

© 2020 Sawyer Sherwood & Associate - All Rights Reserved


**S A W Y E R
S H E R W O O D
& A S S O C I A T E
A R C H I T E C T U R E**

124 Market St, Wilmington, NC 28401
910.762.0892 s2a3.com


Coastal Land Design, PLLC
Civil Engineering / Landscape Architecture
Land Planning / Construction Management
NCBELD Firm License No. P-0366
P.O. Box 1172 Wilmington, NC 28402 www.cldesign.com Phone: 910-254-6933 Fax: 910-254-6992

WD JONES ENGINEERING, PLLC
Structural Engineering Services
100 B Old Eastwood Road, Unit 24, Wilmington, NC 28403
Office: (910) 323-5381 Email: office@wdjonesengineering.com

**CHEATHAM AND ASSOCIATES, P.A.
CONSULTING ENGINEERS**
3412 ENTERPRISE DRIVE
WILMINGTON, NORTH CAROLINA 28405
PHONE: (910) 452-4210
FAX: (910) 452-4211
OFFICE@CHEATHAMPA.COM
WWW.CHEATHAMPA.COM
NC LICENSE# C-1073




SITE CONTEXT MAP
SCALE: 1" = 60'



SANITARY SEWER CONNECTION DETAIL
SCALE: 1" = 10'

2
C5.0




UTILITY PLAN

1
C5.0

ISSUED FOR AGENCY REVIEW ONLY

NOT RELEASED FOR CONSTRUCTION

BEFORE YOU DIG, CALL



**SAWYER
SHERWOOD
& ASSOCIATE
ARCHITECTURE**

124 Market St, Wilmington, NC 28401
910 762-0892 s2a3.com

Coastal Land Design, PLLC
Civil Engineering / Landscape Architecture
Land Planning / Construction Management
NCBELD Firm License No. P-6369
P.O. Box 1172 Wilmington, NC 28402 www.cldeng.com Phone: 910-254-6933 Fax: 910-254-6992

WD JONES ENGINEERING, PLLC

Structural Engineering Services
100 B Old Eastwood Road, Unit 24, Wilmington, NC 28403
Office: (910) 325-5381 Email: office@wdjonesengineering.com

**CHEATHAM AND ASSOCIATES, P.A.
CONSULTING ENGINEERS**
3412 ENTERPRISE DRIVE
WILMINGTON, NORTH CAROLINA 28405
PHONE: (910) 452-4210
FAX: (910) 452-4211
OFFICE@CHEATHAMPA.COM
WWW.CHEATHAMPA.COM
NC LICENSE# C-1073

**Cape Fear Community
College
Lineman Facility**

4500 Blue Clay Road
Castle Hayne, NC 28429

Project No: 20-21668-01

Schematic Design/ Design
Development
20 November, 2020

Revisions:


Utility Plan

C5.0

Of ##
© 2020 Sawyer Sherwood & Associate - All Rights Reserved

LANDSCAPE PLAN

SEE SHEET C1.0 FOR GENERAL LANDSCAPE NOTES



LANDSCAPE SCHEDULE							
CODE	QUAN.	COMMON NAME	BOTANICAL NAME	CAL.	HT.	ROOT	REMARKS
			LARGE SHADE TREES				
LF	4	Lacebark Elm	Ulmus parvifolia	3"		B&B	
FH	2	Fosters Holly	Ilex x attenuata 'Fosteri'	3"		B&B	
WO	2	Hightower Willow Oak	Quercus phellos 'QPSTA' P.P.#13,677	3"		B&B	
NO	2	Nuttall Oak	Quercus nuttallii	3"		B&B	
			SMALL SHADE TREES				
CM	2	Natchez Crape Myrtle	Lagerstroemia indica x fauriei 'Natchez'		8-10'		
			SHRUBS				
JUN	15	Grey Owl Junper	Juniperus virginiana 'Grey Owl'			3 Gal.	
PMG	18	Pink Muhly Grass	Muhlenbergia capillaris			3 Gal.	
EA	8	Emerald Arborvitae	Thuja occidentalis 'Smaragd'			10 Gal.	
LIR	45	Super Blue Liriope	Liriope muscarii 'Super Blue'			1 Gal.	

LANDSCAPE CALCULATIONS			
LANDSCAPED AREA	CODE CITED	REQUIRED QUAN.	PROV. QUAN.
PARKING LOT LANDSCAPING	P.LOT INTERIOR LANDSCAPING SHALL BE EQUAL TO 8% OF TOTAL AREA USED FOR PARKING.	21,052 sf x 0.08 = 1,684 SF INTERIOR LANDSCAPE REQ'D	1,684 SF INTERIOR LANDSCAPING
	1 PLANTED OR EX. TREE SHALL BE REQ'D FOR EVERY 144 SF OF TOTAL INTERIOR LANDSCAPED AREA, MIN. 1/5LAND. 75% OF TREES REQ'D SHALL BE CANOPY, MIN 3" CAL.	1,684/144 = 12 TREES	10- - CANOPY TREES 2- UNDERSTORY TREE
STREETYARD	P.LOT IS INTERIOR TO THE CAMPUS PARCEL, NO R/W AND NO STREETYARD REQUIRED	N/A	N/A
FOUNDATION PLANTINGS	FOUNDATION PLANTING AREA SHALL BE A MIN. OF 12% OF THE AREA OF THE BLDG. FACE ADJ. TO THE PARKING AREA & INTERNAL DRIVE. PORTIONS OF BLDGS. WITH DRIVE-UP SERVICES ARE EXEMPT FROM THESE REQ.	520 sf x 0.12 = 63 SF OF REQUIRED FOUNDATION LANDSCAPING	500 SF FOUNDATION LANDSCAPING PROVIDED

ISSUED FOR AGENCY REVIEW ONLY
NOT RELEASED FOR CONSTRUCTION
BEFORE YOU DIG, CALL
North Carolina 811 www.nc811.org 

**Cape Fear Community
College
Lineman Facility**

4500 Blue Clay Road
Castle Hayne, NC 28429

Project No: 20-21668-01

Schematic Design/ Design
Development
20 November, 2020




Revisions:

Landscape Plan

C6.0

of


© 2020 Sawyer Sherwood & Associate - All Rights Reserved



OR AS DIRECTED BY THE GEOTECHNICAL ENGINEER BASED UPON SITE SPECIFIC TESTING AND CONDITIONS. ADDITIONAL DEPTH, COMPACTION, OR STABILIZATION METHODS MAY BE REQUIRED BASED UPON THE RESULTS OF SITE SPECIFIC GEOTECHNICAL TESTING TO ENSURE PROPER COMPACTION.


PAVEMENT SECTION DETAILS
NOT TO SCALE

1
C7.0




CONCRETE WHEEL STOP
NOT TO SCALE

2
C7.0




GRAVEL PARKING LOT EDGING SECTION
NOT TO SCALE

3
C7.0





SIDEWALK RAMP DETAIL
NOT TO SCALE

7
C7.0




ADA PARKING DETAIL & SIGNAGE
1"=10'-0"

4
C7.0



5
C7.0




TYPICAL BOLLARD DETAIL
NOT TO SCALE

6
C7.0



124 Market St, Wilmington, NC 28401
910 762-0892 s2a3.com



Cape Fear Community College
Lineman Facility

4500 Blue Clay Road
Castle Hayne, NC 28429

Project No: 20-21668-01

Schematic Design/ Design
Development
20 November, 2020

Revisions:

Site Details















C7.0


Of ##
© 2020 Sawyer Sherwood & Associate - All Rights Reserved

ISSUED FOR AGENCY REVIEW ONLY

NOT RELEASED FOR CONSTRUCTION

BEFORE YOU DIG, CALL
North Carolina 811
www.nc811.org






IN THE EVENT OF EMERGENCY CALL
ENVIROLINK, INC.
252-235-4900

EMERGENCY CONTACT PLACARD (SIMPLEX & DUPLEX)

- CFPUA STANDARD NOTES:
1. ALL PROPOSED ADDITIONS TO THE CAPE FEAR PUBLIC UTILITY AUTHORITY (CFPUA) WATER DISTRIBUTION AND SANITARY SEWER COLLECTION SYSTEMS, AS SHOWN AND SPECIFIED HEREIN, SHALL BE DESIGNED AND CONSTRUCTED TO CONFORM TO STATE RULES AND THE CFPUA'S MINIMUM TECHNICAL STANDARDS, IN THE CURRENT DESIGN GUIDANCE MANUAL, MATERIAL SPECIFICATION MANUAL, TECHNICAL SPECIFICATIONS FOR CONSTRUCTION, AND STANDARD DRAWING DETAILS.
 2. SEWER GUARDS REQUIRED AT ALL MANHOLES. STAINLESS STEEL SEWER GUARDS REQUIRED AT MANHOLES LOCATED IN TRAFFIC AREAS.
 3. WATER AND SEWER SERVICES SHALL BE PERPENDICULAR TO MAIN AND TERMINATE 18" INSIDE RIGHT-OF-WAY LINE. SEWER SERVICES IN CUL-DE-SACS ARE REQUIRED TO BE PERPENDICULAR, OR MUST ORIGINATE IN END OF LINE MANHOLE AND TERMINATE 18" RIGHT-OF-WAY LINE.
 4. ALL SEWER SERVICES CONNECTING INTO DUCTILE IRON MAINS SHALL ALSO BE CONSTRUCTED OF DIP.
 5. MINIMUM 10' UTILITIES EASEMENT PROVIDED ALONG THE FRONTAGE OF ALL LOTS AND AS SHOWN FOR NEW DEVELOPMENTS.
 6. NO FLEXIBLE COUPLINGS SHALL BE USED.
 7. ALL STAINLESS STEEL FASTENERS SHALL BE TYPE 316.
 8. CLEANOUTS SHALL BE LOCATED A MINIMUM OF 12 FEET FROM ALL PROPERTY CORNERS.
 9. WATER METER BOXES ARE TO BE A MINIMUM OF 5 FEET FROM THE PROPERTY CORNERS.
 10. UNUSED SERVICES SHALL BE ABANDONED. ABANDONED WATER SERVICES SHALL BE DISCONNECTED FROM MAIN.
 11. A MINIMUM OF 10' OF MAIN LINE SHALL BE REPLACED FOR NEW CONNECTIONS TO EXISTING CLAY GRAVITY SEWER MAINS.




SIMPLEX LPSS STATION ANTIFLOATATION BASE
NOT TO SCALE

ISSUED FOR AGENCY REVIEW ONLY

NOT RELEASED FOR CONSTRUCTION

BEFORE YOU DIG, CALL

North 811
Carolina
www.nc811.org



**SAWYER
SHERWOOD
& ASSOCIATE
ARCHITECTURE**

124 Market St, Wilmington, NC 28401
910 762-0892 s2a3.com

Coastal Land Design, PLLC
Civil Engineering / Landscape Architecture
Land Planning / Construction Management
NCBELD Firm License No. P-0366
P.O. Box 1172 Wilmington, NC 28402 Phone: 910-254-6933 Fax: 910-254-6992

WD JONES ENGINEERING, PLLC
Structural Engineering Services
100 B Old Eastwood Road, Unit 24, Wilmington, NC 28403
Office: (910) 323-5381 Email: office@wdjonesengineering.com

CHEATHAM AND ASSOCIATES, P.A.
CONSULTING ENGINEERS
3412 ENTERPRISE DRIVE
WILMINGTON, NORTH CAROLINA 28405
PHONE: (910) 452-4210
FAX: (910) 452-4211
OFFICE@CHEATHAMPA.COM
WWW.CHEATHAMPA.COM
NC LICENSE# C-1073

**Cape Fear Community
College
Lineman Facility**

4500 Blue Clay Road
Castle Hayne, NC 28429

Project No: 20-21668-01

Schematic Design/ Design
Development
20 November, 2020


Revisions:

Utility Details


C8.1

Of


© 2020 Sawyer Sherwood & Associate - All Rights Reserved




1 South Elevation
A2.0 Scale: 1/8" = 1'-0"




2 North Elevation
A2.0 Scale: 1/8" = 1'-0"



3 East Elevation
A2.0 Scale: 1/8" = 1'-0"



4 Building Section
A2.0 Scale: 1/8" = 1'-0"



3 West Elevation
A2.0 Scale: 1/8" = 1'-0"

ISSUED FOR AGENCY REVIEW ONLY

NOT RELEASED FOR CONSTRUCTION

BEFORE YOU DIG, CALL

North Carolina
www.nc811.org

Cape Fear Community College
Lineman Facility

4500 Blue Clay Road
Castle Hayne, NC 28429

Project No: 20-21668-01

Schematic Design/ Design
Development
20 November, 2020

Revisions:

Arch. Elevations

C9.0

Of ##
© 2020 Sawyer Sherwood & Associate - All Rights Reserved